

Our Ref: P886.Lett90

Construction Sciences Pty Ltd
ABN 74 128 806 735

September 7, 2018

21 Activity Crescent
Molendinar Qld 4214
Australia

The Manager
CCA Winslow
1587 Ipswich Road
ROCKLEA QLD 4106

PO Box 2789
Nerang QLD 4211
Australia

Phone: 61 7 5597 2720

Attention – Mr Jozo Rados

Dear Jozo,

www.constructionsciences.net

**RE: LOT 90 (STAGE 1)
272-284 GARDNER ROAD, ROCHEDALE**

This is to confirm that site preparation and the consequent placement and compaction of structural filling on the captioned allotment was inspected and control tested by Construction Sciences under a "Level 1" arrangement, per AS3798.

Between February and June 2018 supervision was maintained during filling operations on Lot 90 as part of Level 1 supervision on Stage 1 of the project.

The results of field density testing on Lot 90 indicate that the fill placed during the term of our site attendance was compacted to at least the minimum wet density ratio specification of 95.0%.

We conclude that the filling can be deemed "controlled filling".

It may be that non-structural topsoil is placed on the allotment after cessation of our site presence. This would need to be removed prior to construction of buildings or driveways.

Should you have any queries or require any additional information, please do not hesitate to contact at this office.

Yours faithfully



WAYNE GORMAN
LABORATORY MANAGER
Construction Sciences